

COMMUNITY NOTICE Randwick Campus Redevelopment



Construction Update

The NSW Government is investing more than \$1 billion in the Randwick Health & Innovation Precinct, strengthening health, research, education and innovation outcomes to ensure NSW is at the forefront of health research and education internationally.

Construction of the new Prince of Wales Hospital Acute Services Building – the first stage of the Randwick Campus Redevelopment – is nearing completion, and works on the adjoining UNSW Eastern Extension are progressing. During September, main works construction commenced on the Sydney Children's Hospital Stage 1 and Minderoo Children's Comprehensive Cancer Centre site, marking another significant milestone for the precinct.

Activities in October 2022

Prince of Wales Hospital Acute Services Building construction

The Acute Services Building (ASB) will soon reach construction completion, followed by hospital commissioning activities in readiness for becoming operational in early 2023.

External landscaping works will continue throughout October, alongside final works on the clinical link bridge and patient drop-off area.

The public link bridge connecting the existing hospital campus to the new ASB is scheduled to be completed in October, along with associated refurbishment works within the Royal Hospital for Women.

The UNSW Eastern Extension, to the east of the ASB has progressed to level 6 and construction will continue through to early 2023.

Sydney Children's Hospital Stage 1 and Minderoo Children's Comprehensive Cancer Centre construction

Early and Enabling Works for the Sydney Children's Hospital Stage 1 and Minderoo Children's Comprehensive Cancer Centre (SCH1/MCCCC) within the northern section of the site and Hospital Road north have been completed.

The SCH1/MCCCC main works contractor, John Holland, has now commenced on site, with initial activities including site shed establishment and hoarding relocation on Hospital Road north.

Upcoming construction activities that will continue until the end the of year include remaining site establishment, piling and bulk excavation.

Botany Street activities

Construction continues for the new signalised intersection at Botany Street to provide safe pedestrian and vehicle access to the new Prince of Wales Hospital ASB, future SCH1/MCCCC, UNSW Health Translation Hub and UNSW Kensington Campus.

Construction is expected to take approximately four months to complete, subject to weather and unforeseen circumstances. Pedestrian and footpath access will be managed through appropriate diversions. Signage and/or traffic control will be in place to assist, where required.

This work is being undertaken at night in line with Transport for NSW and Department of Planning and Environment authority approvals, and with ongoing communication and engagement with impacted stakeholders.

Upcoming out of hours work

Hospital Road resurfacing and line marking

Night works have recently been completed on Hospital Road between Delivery Drive and Barker Street to repair and improve the road surface.

Associated line marking of Hospital Road south and Magill Street is scheduled for 6 October, weather permitting. Works will be completed as night works, between 6pm and 6am to manage traffic and pedestrian access and to ensure hospital operational continuity.

Hospital Road and Delivery Drive

There will be a temporary weekend closure of Hospital Road and Delivery Drive from 7 to 9 October.

This work is required to remove scaffolding from the southern portion of the UNSW Eastern Extension and will see the temporary closure of Hospital Road at the intersection of Magill Street. Detailed information will be provided to impacted stakeholders.

Managing construction activities

We are committed to minimising the impact of our works where we can.

All construction activities are carried out with the health and safety of the local community as our top priority. We endeavour to keep noise, dust and vibration to a minimum.

Where possible, activities are scheduled during approved site hours of **Monday to Friday, 7am to 6pm and Saturday, 8am to 5pm**.

Work may be rescheduled due to weather or unforeseen circumstances such as workforce availability. Any out of hours work will continue to be communicated directly to affected stakeholders in advance.

Thank you for your patience while we progress this important work.

KEY ASB Building construction Borary Street Signalised Intersection works Magill Street line marking Patient Bridge works Public Bridge works ASB eastern extension work Hospital Road line marking SCH main works

Map of construction activities October 2022