



SCAN HERE to view our **interactive map** and explore the project's construction sites, including real-time updates on construction activities.

Construction Update

Construction activity on the Randwick Campus Redevelopment site continues to progress, with main works construction well underway on the Sydney Children's Hospital Stage 1 and Minderoo Children's Comprehensive Cancer Centre (SCH1/MCCCC) and UNSW Health Translation Hub (HTH) buildings. Internal fit-out works continue within the Prince of Wales Hospital (PoWH) Acute Services Building (ASB) and have now been completed within the associated UNSW Integrated Acute Services Building (IASB).

Learn more about these exciting projects by visiting randwickcampusredevelopment.health.nsw.gov.au

Upcoming activities

UNSW Health Translation Hub

Concrete slab pours have progressed to Level 8, alongside formwork stripping, internal service installations, blockwork and commencement of façade installation.

July works to connect the new building to water supply will temporarily impact pedestrian access on the southern footpath of High Street, with diversions in place where required.

Works to landscape the area surrounding the new link bridge support column on Botany Street will require temporary footpath closure on the western side of Botany Street, with pedestrian diversions in place.

Weekend site activities are planned during July to support the modification works to the tower crane, along with out of hours activities to deliver construction materials and equipment. Detailed information will be provided to affected stakeholders ahead of works commencing.

Prince of Wales Hospital Acute Services Building

Internal fit-out works to deliver operating theatres within Level 1 of the building are now underway and will continue throughout the year.

Preparatory works for the future installation of a link bridge between the ASB and SCH1/MCCCC building continue, with minimal impact.



Sydney Children's Hospital Stage 1 and Minderoo Children's Comprehensive Cancer Centre

Main works construction continues to advance, with façade installation nearing completion. Internal wall construction, including partition framing, lining and services installation, is now underway within Level 9.

Approved out of hours equipment deliveries and essential electricity supply works under an Ausgrid work order authority are scheduled to take place throughout July.

Early works on the future hospital entrance forecourt at the intersection of Hospital Road and High Street will continue in July. This work may result in intermittent construction noise impacts.

Intermittent traffic control measures will be in place to manage vehicle movements within the existing Sydney Children's Hospital, Randwick drop-off area throughout these works.

In mid-July, weekend works to dismantle one of the two SCH1/MCCCC tower cranes will be undertaken, weather permitting. Construction vehicles and equipment will enter the Botany Street gate and carry out all activities from within the construction site. Impacted stakeholders will be advised of details ahead of works commencing.

UNSW Integrated Acute Services Building

Following completion of internal fit-out activities, UNSW's IASB community will be moving in over the next couple of months with staged relocation of services and facility operationalisation.

Map of construction sites – July 2024



Managing construction activities

We are committed to minimising the impact of our works. All construction activities are carried out with the health and safety of the local community and site workers as our top priority, and we endeavour to keep noise, dust and vibration to a minimum.

Where possible, activities are scheduled during approved site hours of **Monday to Friday, 7am to 6pm and Saturday, 8am to 5pm**. Work may be delayed or rescheduled due to weather or unforeseen circumstances.

Out of hours work will be communicated directly to affected stakeholders, and all activity dates and times remain subject to change. Inaudible concrete finishing and other works may extend beyond 6pm where necessary, as per conditions of Development Consent.

Please note that service upgrades unrelated to the project may also be undertaken by other agencies at any given time without notification.