



Construction Update

Construction is progressing on the Sydney Children's Hospital Stage 1 and Minderoo Children's Comprehensive Cancer Centre (SCH1/MCCCC) and UNSW Health Translation Hub (HTH) buildings, while internal works continue within the Prince of Wales Hospital (PoWH) Acute Services Building (ASB) and the associated UNSW Integrated Acute Services Building (IASB).

Learn more about these exciting projects by visiting randwickcampusredevelopment.health.nsw.gov.au

Upcoming activities

UNSW Health Translation Hub

Concrete slab pours have advanced to Level 7 of the 14-storey building, while internal works such as service installations and formwork stripping continue.

Staged works are underway in preparation for the installation of a link bridge connecting the current university campus to the new building. Installation works are planned to be undertaken over a weekend period in June, weather permitting. To support these works, intermittent pedestrian route diversions and vehicle detours will be in place on Botany Street, under traffic control. Detailed information regarding these activities will be provided to nearby stakeholders ahead of works commencing.

Out of hours equipment deliveries are also scheduled to take place throughout the month of June.

Prince of Wales Hospital Acute Services Building

Construction activities to prepare for the installation of a link bridge connecting the ASB to the future SCH1/MCCCC building will continue throughout June. Works scheduled to occur include glass panel removal and installation, establishment of scaffolding on the northern façade, and the lifting into place of the steel link bridge via a mobile crane, weather permitting.

Site works in preparation for future Level 1 operating theatre fit-out activities will also continue.

UNSW Integrated Acute Services Building

Internal fit-out activities are nearing completion, with UNSW finalising the commissioning of these spaces in readiness for staged operationalisation from mid-2024 onwards.

Sydney Children's Hospital Stage 1 and Minderoo Children's Comprehensive Cancer Centre

Main works construction continues to advance, with façade installation now complete up to Level 8 and internal wall construction, including partition framing, lining and services installation, progressed up to Level 9.

Approved out of hours equipment deliveries and essential electricity supply works under an Ausgrid work order authority are scheduled to take place throughout the month of June.

The removal of the protective overhead gantry hoarding and early works to integrate the existing drop-off area with the new hospital building at the intersection of Hospital Road and High Street will commence in June. This work may result in some intermittent construction noise impacts. Traffic control measures will be in place to manage traffic flow.



SCAN HERE to view our **interactive map** and explore the project's construction sites, including real-time updates on construction activities.

Map of construction sites – June 2024



Managing construction activities

We are committed to minimising the impact of our works. All construction activities are carried out with the health and safety of the local community and site workers as our top priority, and we endeavour to keep noise, dust and vibration to a minimum.

Where possible, activities are scheduled during approved site hours of **Monday to Friday, 7am to 6pm and Saturday, 8am to 5pm**. Work may be delayed or rescheduled due to weather or unforeseen circumstances.

Out of hours work will be communicated directly to affected stakeholders, and all activity dates and times remain subject to change. Inaudible concrete finishing and other works may extend beyond 6pm where necessary, as per conditions of Development Consent.

Please note that service upgrades unrelated to the project may also be undertaken by other agencies at any given time without notification.