

RANDWICK CAMPUS REDEVELOPMENT

Community Notice - November 2019

Construction activities for the Randwick Campus Redevelopment are continuing throughout November. This community notice provides a summary of upcoming activities.

The health and safety of patients, families, visitors, staff, workers and the community is our top priority.

The Randwick Campus Redevelopment complies with strict environmental and planning controls and measures are in place to monitor and manage noise, dust and vibration throughout construction.

We are working closely with Transport for NSW, CBD and South East Light Rail, UNSW Sydney and Randwick City Council to coordinate construction in the Randwick Precinct and minimise any impacts on the community.

Activities may be rescheduled due to unforeseen circumstances or inclement weather. We thank you for your patience while we progress these important works.



A construction worker backfills trenches as part of important stormwater infrastructure upgrades.

Activities continuing during November 2019

- Earthworks, piling and general construction activities within the construction site
- Installation of sewer and stormwater infrastructure
- Infrastructure works on Hospital Road (access will be maintained under the support of traffic control)
- Hoarding modifications and pedestrian diversions
- Work activities on or near the site boundary.

New and upcoming activities

• Establishment of tower cranes on site

Two tower cranes will be used to construct the Acute Services Building. The first Tower Crane will be established on site in early November and the second in late November. The cranes will be delivered to the site in several pieces using large trucks. Deliveries will occur via construction access gates along Botany Street and Hospital Road. For the safe and efficient establishment of the cranes on site, extended working hours of 6:00am to 8:00pm will apply on up to four days during the month.

Temporary work zone in Magill Street

A temporary work zone will be established locally surrounding a sewer access point in Magill Street to provide safe access for workers to disconnect a disused sewer connection. Traffic controllers will be in place to support local access. This work will take approximately one week to complete and no impacts to local services will occur.

• High Street footpath works and pedestrian diversion

A temporary pedestrian detour will be in place along High Street, between Hospital Road and Botany Street for approximately three weeks while new paving is laid in place of the temporary footpath surface. Pedestrians will be diverted to the northern footpath of High Street.

Construction site hours

Standard site hours are 7am to 6pm Monday to Friday and 8am to 5pm Saturdays.

Truck movements are being minimised during peak traffic times to reduce impacts on local roads and the community.

Getting in touch

We encourage you to get in touch if you have any questions or feedback.

Please call 1800 571 866 or email randwickcampusredevelopment@health.nsw.gov.au.

For more information



