



Installation of link bridge modules for the patient link bridge

Construction Update

Key activities continuing through March 2022

Acute Services Building construction

Services and finishes work continues to progress across all floors with quality and validation walks commencing on lower levels. Canopy installation works continue at the future emergency department entrance on Magill Street and main entrance on Botany Street.

UNSW eastern extension work

Steel work continues on the UNSW eastern extension to the Acute Services Building, adjacent to Hospital Road.

Hospital Road construction

Service upgrades and pavement construction are occurring within the Hospital Road compound and adjacent to Delivery Drive. Planning continues for future temporary road closures to enable construction of link bridge foundations and structure.

Botany Street footpath works

Hoarding relocations along Botany Street, between High Street and Magill Street, continue in preparation for services work underneath the footpath. Pedestrian access will be maintained at all times with local pedestrian diversions in place.

Magill Street Upgrade works

The Magill Street upgrades are progressing well with kerb and road reconstructions underway. Magill Street will continue to be resident access only and the intersection of Magill Street and Hospital Road will remain closed for the duration of the upgrades.

Hospital Road stormwater works

Services work will be undertaken by Authorities on the southern section of Hospital Road in March. Vehicular traffic will be maintained at all times with traffic control in place.

Public linkway within the Royal Hospital for Women and End of Trip facility works

General construction and refurbishment activities continue on level 0 of the Royal Hospital for Women. Works are occurring on the external building façade adjacent to the front entry, outpatients department terrace and within the building in secure construction zones.

Construction of the End of Trip facility continues on level B3 of the campus carpark, with works occurring near the vehicle entry/ exit within a secure construction zone.

New activities commencing in March 2022

Enabling works

Enabling works are commencing in March in preparation for construction of the Sydney Children's Hospital Stage 1 and Children's Comprehensive Cancer Centre. This work will involve stormwater diversions in the northern section of Hospital Road, as well as site accommodation removal within the site boundary, followed by civil works on the site north of the Acute Services Building.

High Street services work

Communications services work beneath the High Street footpath are expected to commence in March. The work will commence adjacent to the Randwick Campus Redevelopment site and progress east towards the Prince of Wales Hospital main entrance. The work is being undertaken by Authorities who will separately notify residents.

Upcoming out of hours work

Hospital Road and clinical link bridge installation

Out of hours construction activity and deliveries are required to install the patient link bridge connecting the Acute Services Building with the existing hospital campus. Construction activities are planned to occur during extended working hours facilitated by temporary weekend closures of the hospital loading dock. This work will occur on each weekend in March, from 5pm Friday to 10pm Sunday. Works may extend past 10pm each evening and will only occur in the event that inclement weather prevents critical work from being completed.

Out of hour deliveries

Out of hours deliveries are required to access Hospital Road from Barker Street. Deliveries are scheduled for **Saturday 5 and 12 March, between 1am – 2.30am**. Traffic control will be in place. Temporary removal and reinstatement of signage along Barker Street, from Anzac Parade to Hospital Road, will be undertaken.

Temporary changes to Barker Street parking

To facilitate the delivery of the clinical link bridge, parking on Barker Street adjacent to Hospital Road be temporarily restricted from **9am Thursday 3 March to 9am Saturday 5 March 2022 and 9am Thursday 10 March to 9am Saturday 12 March**.

Signage and traffic control will be in place during the temporary parking restrictions.

Approved construction hours

The NSW Government's Health Services Facilities Order provides approval for the extended construction hours of:

- **Monday to Friday, 6am to 10pm**
- **Saturday, 7am to 5pm**

The Public Health Order also allows for fit-out, services and joinery work to occur internally within the Acute Services Building **until 11pm Monday to Friday**.

The extended hours are a temporary measure to ensure worker safety and progress is maintained for the construction of essential health facilities during the COVID-19 pandemic.

Please note that work may be rescheduled due to weather or unforeseen circumstances such as workforce availability. Any out of hours work will continue to be communicated in advance.

Managing construction activities

We are committed to minimising the impact of our works where we can. All construction activities are carried out with the health and safety of the local community as our top priority. We endeavour to keep noise, dust and vibration to a minimum.

Thank you for your patience as we progress these important works.

Map of construction activity planned for March 2022

